Drilling Of Borewell And Providing Pump And Motor And Laying Pipe Line At Vinayakanagara Dwarakanagara Kattigenahalli Surrounding Area In Ward No 05 Byatarayanapura

Measurement Sheet

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

RA 1ST AND FINAL BILL

Name of work: Drilling of Borewell and Providing Pump and Motor and Laying Pipe line at Vinayakanagara Dwarakanagara, Kattigenahalli, Surrounding area in ward no. 05 Byatarayanapura

Estimated Cost : Rs. 150.00 Lakhs

Head of Account : P0541

Work Code 005-20-000089

Name of Agency: M/s. Kranthi Electricals, Sri H.V. Nagaraj, Contractor, Thirumala Complex, DVG Road, Bagepalli-561207

Work order No: BBMP/EE/BTP/WO/124/2020-21, Date: 01.10.2020

Measurements Recarded on : 3/10/2020 to 5/10/2020

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
1	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical sounding by adopting venner or schlumbergers's method, including reconnaissance survey of geological formation, Geological investigation of existing ground water in vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 mtr in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required and directions of Engineer incharge of work.								Each	
	Vinayakanagar 3rd Main							1		
	Shivapura 6th Cross							1		
	Sapthagiri Layout 1st main							1		
	Sapthagiri Layout Near Govindappa house							1		
	Ambedakarnagara Near samudaya Bhavana							1		
	Jakkur Near Govt School Compound							1		
	Palanahalli Lake (Defence Colony							1		
	Babanagara 1st Stage 2nd cross							1		
	Balaji layout Kogilu 1st main Road							1		
	Ayyappa Layout 2nd Cross Kogilu							1		
	Kempegowda layout Kattigenahalli							1		
	Muneshwara layout 3rd Cross kattigenahalli							1		
	Prakruthi layout							1		
	Vinayakanagar 5th Cross							1		
	Qty as per Premeasurement Recorded vide E-MB Page No. is							14.00	3938.00	55132.00

CIVIL Pro Sig. Date. BANGALORE

Contractor PMC

5/10/2020

Assistant Engineer

5/10/2020

Assistant Executive Engineer

5/10/2020 – 17/10/2020

SL. No	DESCRIPTIONS	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quntity	Unit / Rate in Rs.	Amount in Rs.
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 0 to 50 m and directions of Engineer incharge of work.								Rmtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	50					50.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	50					50.00		
	Sapthagiri Layout Near Govindappa house	1	50					50.00		
	Ambedakarnagara Near samudaya Bhavana	1	50					50.00		
	Jakkur Near Govt School Compound	1	50					50.00		
	Palanahalli Lake (Defence Colony	1	50					50.00		
	Babanagara 1st Stage 2nd cross	1	50					50.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	50					50.00		
	Kempegowda layout Kattigenahalli	1	50					50.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	50					50.00		
	Prakruthi layout	1	50					50.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	700.00	362.00	253400.00
3	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 50 to 100 m and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	50					50.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	50					50.00		
	Sapthagiri Layout Near Govindappa house	1	50					50.00		
	Ambedakarnagara Near samudaya Bhavana	1	50					50.00		
	Jakkur Near Govt School Compound	1	50					50.00		
	Palanahalli Lake (Defence Colony	1	50					50.00		
	Babanagara 1st Stage 2nd cross	1	50					50.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	50					50.00		
	Kempegowda layout Kattigenahalli	1	50					50.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	50					50.00		
	Prakruthi layout	1	50					50.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	700.00	462.00	323400.00

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
4	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 100 to 150 m and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	50					50.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	50					50.00		
	Sapthagiri Layout Near Govindappa house	1	50					50.00		
	Ambedakarnagara Near samudaya Bhavana	1	50					50.00		
	Jakkur Near Govt School Compound	1	50					50.00		
	Palanahalli Lake (Defence Colony	1	50					50.00		
	Babanagara 1st Stage 2nd cross	1	50					50.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	50					50.00		
	Kempegowda layout Kattigenahalli	1	50					50.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	50					50.00		
	Prakruthi layout	1	50					50.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	700.00	476.00	333200.00
5	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 150 to 200 m and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	50					50.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	50					50.00		
	Sapthagiri Layout Near Govindappa house	1	50					50.00		
	Ambedakarnagara Near samudaya Bhavana	1	50					50.00		
	Jakkur Near Govt School Compound	1	50					50.00		
	Palanahalli Lake (Defence Colony	1	50					50.00		
	Babanagara 1st Stage 2nd cross	1	50					50.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	50					50.00		
	Kempegowda layout Kattigenahalli	1	50					50.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	50					50.00		
	Prakruthi layout	1	50					50.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	700.00	560.00	392000.00

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
6	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 200 to 250 m and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	50					50.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	50					50.00		
	Sapthagiri Layout Near Govindappa house	1	50					50.00		
	Ambedakarnagara Near samudaya Bhavana	1	50					50.00		
	Jakkur Near Govt School Compound	1	50					50.00		
	Palanahalli Lake (Defence Colony	1	50					50.00		
	Babanagara 1st Stage 2nd cross	1	50					50.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	50					50.00		
	Kempegowda layout Kattigenahalli	1	50					50.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	50					50.00		
	Prakruthi layout	1	50					50.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	**700.00**	**662.00**	**463400.00**
7	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 250 to 300 m and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	50					50.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	50					50.00		
	Sapthagiri Layout Near Govindappa house	1	50					50.00		
	Ambedakarnagara Near samudaya Bhavana	1	50					50.00		
	Jakkur Near Govt School Compound	1	50					50.00		
	Palanahalli Lake (Defence Colony	1	50					50.00		
	Babanagara 1st Stage 2nd cross	1	50					50.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	50					50.00		
	Kempegowda layout Kattigenahalli	1	50					50.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	50					50.00		
	Prakruthi layout	1	50					50.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	**700.00**	**731.00**	**511700.00**

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
8	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 300 to 350 m and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	50					50.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	50					50.00		
	Sapthagiri Layout Near Govindappa house	1	50					50.00		
	Ambedakarnagara Near samudaya Bhavana	1	50					50.00		
	Jakkur Near Govt School Compound	1	50					50.00		
	Palanahalli Lake (Defence Colony	1	50					50.00		
	Babanagara 1st Stage 2nd cross	1	50					50.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	50					50.00		
	Kempegowda layout Kattigenahalli	1	50					50.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	50					50.00		
	Prakruthi layout	1	50					50.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	700.00	862.00	603400.00
9	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,) 350 to400 m and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	48					48.00		
	Shivapura 6th Cross	1	50					50.00		
	Sapthagiri Layout 1st main	1	47					47.00		
	Sapthagiri Layout Near Govindappa house	1	49					49.00		
	Ambedakarnagara Near samudaya Bhavana	1	48					48.00		
	Jakkur Near Govt School Compound	1	49					49.00		
	Palanahalli Lake (Defence Colony	1	48					48.00		
	Babanagara 1st Stage 2nd cross	1	49					49.00		
	Balaji layout Kogilu 1st main Road	1	50					50.00		
	Ayyappa Layout 2nd Cross Kogilu	1	48					48.00		
	Kempegowda layout Kattigenahalli	1	47					47.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	49					49.00		
	Prakruthi layout	1	48					48.00		
	Vinayakanagar 5th Cross	1	50					50.00		
							Total	680.00	940.00	639200.00

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
10	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/!993 and manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtr both ends threaded confirming to IS 554/1985 one end(including of all taxes) and directions of Engineer incharge of work.								Rmtr	
	Vinayakanagar 3rd Main	1	58.00					58.00		
	Shivapura 6th Cross	1	60.00					60.00		
	Sapthagiri Layout 1st main	1	60.00					60.00		
	Sapthagiri Layout Near Govindappa house	1	58.00					58.00		
	Ambedakarnagara Near samudaya Bhavana	1	62.00					62.00		
	Jakkur Near Govt School Compound	1	58.00					58.00		
	Palanahalli Lake (Defence Colony	1	60.00					60.00		
	Babanagara 1st Stage 2nd cross	1	60.00					60.00		
	Balaji layout Kogilu 1st main Road	1	55.00					55.00		
	Ayyappa Layout 2nd Cross Kogilu	1	64.00					64.00		
	Kempegowda layout Kattigenahalli	1	65.00					65.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	58.00					58.00		
	Prakruthi layout	1	60.00					60.00		
	Vinayakanagar 5th Cross	1	57.00					57.00		
							Total	835.00	1440.00	1202400.00
11	Providing and fixing 250mm dia PVC pipe and as per specification and directions. and directions of Engineer incharge of work.								Rmtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	10.00					10.00		
	Shivapura 6th Cross	1	10.00					10.00		
	Sapthagiri Layout 1st main	1	10.00					10.00		
	Sapthagiri Layout Near	1	10.00					10.00		
	Ambedakarnagara Near	1	10.00					10.00		
	Jakkur Near Govt School	1	10.00					10.00		
	Palanahalli Lake (Defence	1	10.00					10.00		
	Babanagara 1st Stage 2nd	1	10.00					10.00		
	Balaji layout Kogilu 1st main	1	10.00					10.00		
	Ayyappa Layout 2nd Cross	1	10.00					10.00		
	Kempegowda layout	1	10.00					10.00		
	Muneshwara layout 3rd Cross	1	10.00					10.00		
	Prakruthi layout	1	10.00					10.00		
	Vinayakanagar 5th Cross	1	10.00					10.00		
							Total	140.00	1183.09	165620.00
12	175 mm dia M.S. Casing cap and directions of Engineer incharge of work.								Each	
	Qty as per Premeasurement Recorded vide E-MB Page No. 3 is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Vinayakanagar 5th Cross	1						1.00		
							Total	14.00	107.00	1498.00

CIVIL Pro Sig Date BANGALORE

Contractor RMC Assistant Engineer Assistant Executive Engineer

No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
13	M.S. Casing pipe collars 'C' Class and directions of Engineer incharge of work.								Each	
	Vinayakanagar 3rd Main	1	10					10.00		
	Shivapura 6th Cross	1	10					10.00		
	Sapthagiri Layout 1st main	1	10					10.00		
	Sapthagiri Layout Near	1	10					10.00		
	Ambedakarnagara Near	1	10					10.00		
	Jakkur Near Govt School	1	10					10.00		
	Palanahalli Lake (Defence	1	10					10.00		
	Babanagara 1st Stage 2nd	1	10					10.00		
	Balaji layout Kogilu 1st main	1	9					9.00		
	Ayyappa Layout 2nd Cross	1	11					11.00		
	Kempegowda layout	1	11					11.00		
	Muneshwara layout 3rd Cross	1	10					10.00		
	Prakruthi layout	1	9					9.00		
	Vinayakanagar 5th Cross	1	10					10.00		
							Total	140.00	161.00	22540.00
14	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm and directions of Engineer incharge of work.								sqm	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	1100	20.00				22000.00		
	Shivapura 6th Cross	1	1100	20.00				22000.00		
	Sapthagiri Layout 1st main	1	1100	20.00				22000.00		
	Sapthagiri Layout Near Govindappa house	1	1100	20.00				22000.00		
	Ambedakarnagara Near samudaya Bhavana	1	1100	20.00				22000.00		
	Jakkur Near Govt School Compound	1	1100	20.00				22000.00		
	Palanahalli Lake (Defence Colony	1	1100	20.00				22000.00		
	Babanagara 1st Stage 2nd cross	1	1100	20.00				22000.00		
	Balaji layout Kogilu 1st main Road	1	1100	20.00				22000.00		
	Ayyappa Layout 2nd Cross Kogilu	1	1100	20.00				22000.00		
	Kempegowda layout Kattigenahalli	1	1100	20.00				22000.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	1100	20.00				22000.00		
	Prakruthi layout	1	1100	20.00				22000.00		
	Srinivaspura near Burial Ground	1	1100	20.00				22000.00		
							Total	308000.00	0.35	107800.00
15	Labour charges for erection of new /repaired submersible pumpset along with GI pipes (32/50mm) cable (new submersible pumpset if required will be supplied by the department free of cost and released pump set should be handed over to department) including transportation and directions of Engineer incharge of work.								L	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	61.00					61.00		
	Shivapura 6th Cross	1	59.00					59.00		
	Sapthagiri Layout 1st main	1	58.00					58.00		
	Sapthagiri Layout Near	1	55.00					55.00		
	Ambedakarnagara Near	1	59.00					59.00		
	Jakkur Near Govt School	1	55.00					55.00		
	Palanahalli Lake (Defence	1	62.00					62.00		
	Babanagara 1st Stage 2nd	1	59.00					59.00		
	Balaji layout Kogilu 1st main	1	59.00					59.00		
	Ayyappa Layout 2nd Cross	1	60.00					60.00		

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
	Kempegowda layout	1	60.00					60.00		
	Muneshwara layout 3rd Cross	1	59.00					59.00		
	Prakruthi layout	1	60.00					60.00		
	Srinivaspura near Burial	1	59.00			228.00	228.00	59.00		
							Total	825.00	94.00	77550.00
16	Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type. (and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial	1						1.00		
							Total	14.00	496.00	6944.00
17	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc., complete.... and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	3.00					3.00		
	Shivapura 6th Cross	1	3.00					3.00		
	Sapthagiri Layout 1st main	1	3.00					3.00		
	Sapthagiri Layout Near	1	3.00					3.00		
	Ambedakarnagara Near	1	3.00					3.00		
	Jakkur Near Govt School	1	3.00					3.00		
	Palanahalli Lake (Defence	1	3.00					3.00		
	Babanagara 1st Stage 2nd	1	3.00					3.00		
	Balaji layout Kogilu 1st main	1	3.00					3.00		
	Ayyappa Layout 2nd Cross	1	3.00					3.00		
	Kempegowda layout	1	3.00					3.00		
	Muneshwara layout 3rd Cross	1	3.00					3.00		
	Prakruthi layout	1	3.00					3.00		
	Srinivaspura near Burial	1	3.00					3.00		
							Total	42.00	156.00	6552.00
18	Supplying and laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554) and directions of Engineer incharge of work.								mtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	38.00					38.00		
	Shivapura 6th Cross	1	36.00					36.00		
	Sapthagiri Layout 1st main	1	40.00					40.00		
	Sapthagiri Layout Near	1	39.00					39.00		
	Ambedakarnagara Near	1	38.00					38.00		
	Jakkur Near Govt School	1	35.00					35.00		
	Palanahalli Lake (Defence	1	36.00					36.00		
	Babanagara 1st Stage 2nd	1	40.00					40.00		
	Balaji layout Kogilu 1st main	1	38.00					38.00		
	Ayyappa Layout 2nd Cross	1	39.00					39.00		
	Kempegowda layout	1	38.00					38.00		
	Muneshwara layout 3rd Cross	1	38.00					38.00		
	Prakruthi layout	1	36.00					36.00		
	Srinivaspura near Burial	1	37.00					37.00		
							Total	528.00	177.00	93456.00
19	Digging of trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces and directions of Engineer incharge of work.								mtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	38.00					38.00		
	Shivapura 6th Cross	1	36.00					36.00		

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
	Sapthagiri Layout 1st main	1	40.00					40.00		
	Sapthagiri Layout Near Govindappa house	1	39.00					39.00		
	Ambedakarnagara Near samudaya Bhavana	1	38.00					38.00		
	Jakkur Near Govt School Compound	1	35.00					35.00		
	Palanahalli Lake (Defence Colony	1	36.00					36.00		
	Babanagara 1st Stage 2nd cross	1	40.00					40.00		
	Balaji layout Kogilu 1st main Road	1	38.00					38.00		
	Ayyappa Layout 2nd Cross Kogilu	1	39.00					39.00		
	Kempegowda layout Kattigenahalli	1	38.00					38.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	38.00					38.00		
	Prakruthi layout	1	36.00					36.00		
	Srinivaspura near Burial Ground	1	37.00					37.00	454	
							Total	528.00	89.00	46992.00
20	Supplying and fixing Class-A GI Pipe on pole/ wall/drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mm and directions of Engineer incharge of work.								mtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	3.00					3.00		
	Shivapura 6th Cross	1	3.00					3.00		
	Sapthagiri Layout 1st main	1	3.00					3.00		
	Sapthagiri Layout Near Govindappa house	1	3.00					3.00		
	Ambedakarnagara Near samudaya Bhavana	1	3.00					3.00		
	Jakkur Near Govt School Compound	1	3.00					3.00		
	Palanahalli Lake (Defence Colony	1	3.00					3.00		
	Babanagara 1st Stage 2nd cross	1	3.00					3.00		
	Balaji layout Kogilu 1st main Road	1	3.00					3.00		
	Ayyappa Layout 2nd Cross Kogilu	1	3.00					3.00		
	Kempegowda layout Kattigenahalli	1	3.00					3.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	3.00					3.00		
	Prakruthi layout	1	3.00					3.00		
	Srinivaspura near Burial Ground	1	3.00					3.00		
							Total	42.00	307.00	12894.00

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
21	Supplying and fixing wiring earth electrode for grounding conduits, IC cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit,/ the pit should be filled with equal proportion of salt and charocal 150 mm alround the pipe to complete depth the connections from the pipe to the conduit etc,. is to be established though GI wire of size as per ISI specification 7.3.3 of ISI 732 using 12mm dia boalts, nuts washers and checknuts etc,. the pipe shall have 16 through holes of 122mm dia and directions of Engineer								No	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near Govindappa house	1						1.00		
	Ambedakarnagara Near samudaya Bhavana	1						1.00		
	Jakkur Near Govt School Compound	1						1.00		
	Palanahalli Lake (Defence Colony	1						1.00		
	Babanagara 1st Stage 2nd cross	1						1.00		
	Balaji layout Kogilu 1st main Road	1						1.00		
	Ayyappa Layout 2nd Cross Kogilu	1						1.00		
	Kempegowda layout Kattigenahalli	1						1.00		
	Muneshwara layout 3rd Cross kattigenahalli	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial Ground	1						1.00		
							Total	14.00	2849.00	39886.00
22	Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmmUG cable filled with necessary bitumen/ insulating compound complete with terminals, clamps, bolts nuts and washers etc, and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near Govindappa house	1						1.00		
	Ambedakarnagara Near samudaya Bhavana	1						1.00		
	Jakkur Near Govt School Compound	1						1.00		
	Palanahalli Lake (Defence Colony	1						1.00		
	Babanagara 1st Stage 2nd cross	1						1.00		
	Balaji layout Kogilu 1st main Road	1						1.00		
	Ayyappa Layout 2nd Cross Kogilu	1						1.00		
	Kempegowda layout Kattigenahalli	1						1.00		
	Muneshwara layout 3rd Cross kattigenahalli	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial Ground	1						1.00		
							Total	14.00	292.00	4088.00

CIVIL Pro Sig..... Date.....

28/10/2020

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
23	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20 x 20 x 2.5 inches and directions of Engineer incharge								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near Govindappa house	1						1.00		
	Ambedakarnagara Near samudaya Bhavana	1						1.00		
	Jakkur Near Govt School Compound	1						1.00		
	Palanahalli Lake (Defence Colony	1						1.00		
	Babanagara 1st Stage 2nd cross	1						1.00		
	Balaji layout Kogilu 1st main Road	1						1.00		
	Ayyappa Layout 2nd Cross Kogilu	1						1.00		
	Kempegowda layout Kattigenahalli	1						1.00		
	Muneshwara layout 3rd Cross kattigenahalli	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial Ground	1						1.00		
							Total	14.00	325.00	4550.00
24	Borewell Cap and Clamp Set and directions of Engineer incharge of work.								set	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial	1						1.00		
							Total	14.00	1881.00	26334.00
25	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 17.50 HP 30 stage and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	17.5HP 30 stage									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
							Total	4.00	75371.00	301484.00

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
26	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 20 HP 40 stage and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	20 HP 40 stage									
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
							Total	5.00	94671.00	473355.00
27	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 25 HP 50 stage and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	25 HP 50 stage									
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial	1						1.00		
							Total	5.00	131332.00	656660.00
28	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class and directions of Engineer incharge of								rmtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	61	6.00					366.00		
	Shivapura 6th Cross	59	6.00					354.00		
	Sapthagiri Layout 1st main	58	6.00					348.00		
	Sapthagiri Layout Near	55	6.00					330.00		
	Ambedakarnagara Near	59	6.00					354.00		
	Jakkur Near Govt School	55	6.00					330.00		
	Palanahalli Lake (Defence	62	6.00					372.00		
	Babanagara 1st Stage 2nd	59	6.00					354.00		
	Balaji layout Kogilu 1st main	59	6.00					354.00		
	Ayyappa Layout 2nd Cross	60	6.00					360.00		
	Kempegowda layout	60	6.00					360.00		
	Muneshwara layout 3rd Cross	59	6.00					354.00		
	Prakruthi layout	60	6.00					360.00		
	Srinivaspura near Burial	59	6.00					354.00		
							Total	4950.00	433.00	2143350.00
29	Supply and fixing Collar for GI Pipes 50MM and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	60						60.00		
	Shivapura 6th Cross	58						58.00		
	Sapthagiri Layout 1st main	57						57.00		
	Sapthagiri Layout Near	54						54.00		

229.00

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
	Ambedakarnagara Near	58						58.00		
	Jakkur Near Govt School	54						54.00		
	Palanahalli Lake (Defence	61						61.00		
	Babanagara 1st Stage 2nd	58						58.00		
	Balaji layout Kogilu 1st main	58						58.00		
	Ayyappa Layout 2nd Cross	59						59.00		
	Kempegowda layout	59						59.00		
	Muneshwara layout 3rd Cross	58						58.00		
	Prakruthi layout	59						59.00		
	Srinivaspura near Burial	58						58.00		
							Total	811.00	188.00	152468.00
30	Supplying of submersible pump cable 1X3X6..0 Sq.mm and directions of Engineer incharge of work.								mtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1	757.00					757.00		
	Shivapura 6th Cross	1	733.00					733.00		
	Sapthagiri Layout 1st main	1	724.00					724.00		
	Sapthagiri Layout Near	1	698.00					698.00		
	Ambedakarnagara Near	1	734.00					734.00		
	Jakkur Near Govt School	1	695.00					695.00		
	Palanahalli Lake (Defence	1	773.00					773.00		
	Babanagara 1st Stage 2nd	1	733.00					733.00		
	Balaji layout Kogilu 1st main	1	743.00					743.00		
	Ayyappa Layout 2nd Cross	1	754.00					754.00		
	Kempegowda layout Kattigenahalli	1	745.00					745.00		
	Muneshwara layout 3rd Cross kattigenahalli	1	733.00					733.00		
	Prakruthi layout	1	755.00					755.00		
	Srinivaspura near Burial Ground	1	750.00					750.00		
							Total	10327.00	150.00	1549050.00
31	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter and directions of Engineer incharge of work.								no	
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial	1						1.00		
							Total	14.00	21945.00	307230.00

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length meters	Width 1 meters	width 2 meters	Average Width meters	Depth meters	Quntity	Unit / Rate in Rs.	Amount in Rs.
32	Supplying & delivery of brand 50mm Gate Valve.and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial	1						1.00		
							Total	14.00	1881.00	26334.00
33	Supplying & delivery of brand 50mm Non Return Valve. and directions of Engineer incharge of work.								no	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial	1						1.00		
							Total	14.00	1881.00	26334.00
34	Supplying and fixing MCB and directions of Engineer incharge of work.								mtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is									
	Vinayakanagar 3rd Main	1						1.00		
	Shivapura 6th Cross	1						1.00		
	Sapthagiri Layout 1st main	1						1.00		
	Sapthagiri Layout Near	1						1.00		
	Ambedakarnagara Near	1						1.00		
	Jakkur Near Govt School	1						1.00		
	Palanahalli Lake (Defence	1						1.00		
	Babanagara 1st Stage 2nd	1						1.00		
	Balaji layout Kogilu 1st main	1						1.00		
	Ayyappa Layout 2nd Cross	1						1.00		
	Kempegowda layout	1						1.00		
	Muneshwara layout 3rd Cross	1						1.00		
	Prakruthi layout	1						1.00		
	Srinivaspura near Burial	1						1.00		
							Total	14.00	940.00	13160.00

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC Assistant Engineer Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
35	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications and directions of Engineer incharge of work.								cum	
	Qty as per Premeasurement Recorded vide E-MB Page No. is 4							1715.40	331.00	567797.00
36	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete and directions of Engineer incharge of work.								mtr	
	Qty as per Premeasurement Recorded vide E-MB Page No. is 7							3812.00	412.00	1570544.00
37	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications and directions of Engineer incharge of work.								cum	
	Qty as per Premeasurement Recorded vide E-MB Page No. is 10							1715.40	134.00	229864.00
38	**Bescom Deposits**									
1	**Vinayakanagara 3rd Main**									
	For BESCOM Deposit	1	15540							15540.00
	Meter Purchase	1	2211							2211.00
2	**Balaji layout Kogilu**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00
3	**Ayyappa layout Kogilu**									
	For BESCOM Deposit	1	10280							10280.00
	Meter Purchase	1	2211							2211.00
4	**Ambedakarnagara Kattigeahalli**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00
5	**Shivapura 6th Cross**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00
6	**Prakruthinagara Kogilu**									
	For BESCOM Deposit	1	16000							16000.00
	Meter Purchase	1	2211							2211.00
7	**Muneshwara layout 3rd**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00
8	**Sapthagiri Layout 1st Cross**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00
9	**Kempegowda layout**									
	For BESCOM Deposit	1	16000							16000.00
	Meter Purchase	1	2211							2211.00
10	**Sapthagiri Layout**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00

C & FC 17/11/2020

17/11/2020

189610 00

Contractor

CIVIL Pro. Sig. Date. BANGALORE

PMC

17/11/2020

Assistant Engineer

17/11/2020

Assistant Executive Engineer

SL. No	DESCRIPTIONS	NO	Length	Width 1	width 2	Average Width	Depth	Quntity	Unit / Rate in Rs.	Amount in Rs.
			meters	meters	meters	meters	meters			
11	**Palanahalli Lake Kettigenahalli**									
	For BESCOM Deposit	1	16000							16000.00
	Meter Purchase	1	2211							2211.00
12	**Babanagara 1st stage 2nd Cross**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00
13	**Jakkur Near Govt Schol**									
	For BESCOM Deposit	1	18280							18280.00
	Meter Purchase	1	2211							2211.00
									Total	**248803.00**
									Total of Other SR Items including GST Unit Rate	**5616405.00**
									Total of PWD SR 2018-19 Items	**8043964.00**
									Total	**13660369.00**
									Add 12% GST for Only PWD SR 2018-19 items	**965275.68**
									Grand Total	**14625644.68**

Contractor PMC Assistant Engineer Assistant Executive Engineer